

REF. ENR 129
FP - FE - 1

**FILIPPO FOCHI
ENERGIA**
DATE 15/10/1995SUBJECT: RAHRAH -
GAS FIELD PROJECT
1ST PHASE -CIVIL WORKS OF
INDUS - RIVER CHANNEL
CROSSINGS - COMPLETION
OF THE WORKS.TO [I.V.C.E., sup.]K.A. MR. CHOWHURY . M. AWIS
AHMEDMR. MUKI MOHAMMAD
ASLAMMR. SHAM'S ATA ULLAH

DEAR SIR,

REFERENCE IS MADE TO THE WORKS IN SUBJECT,
CONTRACT REF. N° FE/0870/94/SAP dtd. 20/09/1994 -
(FAX OF INTENT N° PH 7020) -

- CONTRACTUAL PERIOD OF WORKS : 5 MONTHS -
- STARTING DATE - SCHEDULED : 1ST OCTOBER 1994
- ACTUAL STARTING DATE : 3RD JANUARY 1995
- DELAY NOT IMPUTABLE TO I.V.C.E.
- PERIOD OF CONSTRUCTION WORKS UP TO END
OF THE CONTRACTED ACTIVITIES : 6 MONTHS
- DATE OF COMPLETION ON PART OF I.V.C.E. : 3RD JULY 1995
- ONE MONTH DELAY, THAT DIDN'T CAUSE HINDRANCE
TO THE BRIDGES ERECTION, BEFORE FLOODING
SEASON -

- I.V.C.C. CARRIED OUT ALL THE CONTRACTUAL WORKS AND ADDITIONAL PILING WORK ASSIGNED BY FOCHI - THE OVERALL JOB RESULTED SATISFACTORY, BEING ACCEPTABLE TO FOCHI/SITE MANAGEMENT, THUS STATING - VIDE THE PRESENT DOCUMENT - THE OCCURRED COMPLETION -
- ANY POSSIBLE DEFECTS THAT MIGHT OCCUR DURING THE MAINTENANCE PERIOD, SHALL BE IDENTIFIED, ACCORDING TO THE CONTRACT, AT CHARGE AND COST OF I.V.C.C. -

BEST REGARDS -

Filippo
 15-10-85



cc - BARUS/Fochi Home Office
 - Viola Fochi BRANCH KARACHI